

Tillsonburg Community Centre – Construction Update

March 2024

Further development was observed with the interior and building envelope construction.

Roof parapet construction and exterior steel stud wall assemblies have progressed. Interior steel stud installation has also commenced within the main lobby area, and temporary structural shoring removal has begun.

Considerable progress was seen within the new accessible change room and lower lobby areas, with interior block wall erection nearing completion and the installation of mechanical, plumbing, electrical and fire protection services coordinated and pushing forward.



Exterior: View towards the north (South Entry from Hardy Ave.)



Interior: View towards the main entry and lobby area



Interior: View towards the north (main lobby area)



Interior: View towards the southeast (accessible change room)

Anticipated work for April 2024:

- Additional structural steel work will near completion
- Interior block walls will near completion
- HVAC installation will continue within the Ground Floor and Second Floor areas
- Reconfiguration of existing HVAC will continue within the Second Floor area
- Plumbing and electrical work will continue within the Ground Floor area
- Sprinkler piping installation will continue
- Interior steel stud framing will continue
- Exterior wall assembly construction will continue
- Roof parapet and curb construction will continue and near completion
- Roofing assembly installation

a+LiNK Architecture Inc. will continue to provide monthly construction updates on the Tillsonburg Community Centre Addition.